



2017 Street & Utility Improvements City of Lanesboro, MN

Construction Includes:

- Pavement
- Curb & Gutter
- Sanitary Sewer Main and Services
- Water Main and Services
- Storm Sewer

Construction Schedule:

- Begin – May 2017
- All Work Except Final Asphalt Layer – October 2017
- Final Asphalt Layer – June 2018



**BOLTON
& MENK**

Real People. Real Solutions.

Bolton & Menk, Inc.
Phone: 507-208-4332

Brian Malm, P.E.
Project Engineer
Cell: 507-381-7511
E-mail: brianma@bolton-menk.com

Drew Weber, E.I.T.
Construction Representative
Cell: 507-469-0306
E-mail: drewwe@bolton-menk.com

PROJECT ACTIVITIES

95% of the sanitary services have been installed. Generation X has begun work on the storm sewer installation at the intersection of Auburn and Whittier. Once the storm sewer has been installed they will begin grading the roadway.

ACCESS

Generation X will be working Monday through Friday, and possibly some Saturdays, between the hours of 7am and 7pm. During those hours, through traffic along Auburn Avenue and Zenith Street will not be possible.

Construction activity will be generally moving south as work progresses, but will shift back and forth several times as they install various pipes. The best way to tell where construction is currently taking place, is to look for where the excavator is digging. If your home is located south of the excavator digging, you will need to access your home from Fox Road and Highway 21. If your home is located north of the excavator digging, you will be able to access your home from Auburn Avenue.

In the evenings (generally after 7pm), you should be able to pass through the construction zone, depending upon weather/rain.

There have been some difficulties with access and rain; we are working with Generation X to improve response to access after rain events.

CONTACTS

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. A project website has also been set up and can be accessed here: www.bolton-menk.com, click on "Project Websites" under "Client Center", then on "City of Lanesboro 2017 Street & Utility Improvement Project." You can sign up for e-mail updates on the website as well.

If you have questions about the project, please feel free to contact the Construction Representative, Drew Weber at 507-469-0306, or at drewwe@bolton-menk.com.